



Construction Certification - for Confinements

Facility ID#: _____

When permitted construction has been completed (>1000 AU) and prior to populating the new, expanded or modified building(s) and prior to storing any manure in the new, expanded or modified formed manure storage structure(s), a written "authorization to use" must be obtained from the Iowa DNR. Complete this and the attached concrete wall detail, sign and date it, and mail, fax or email it to the DNR permit engineer, the contact information is provided in the construction permit. These forms must be completed to verify that all construction met DNR concrete rules and construction permit provisions were met.

Permittee: _____ Name of Operation: _____

Construction of the following permitted structure(s) _____
The type and number of manure structures as listed in permit.

is completed including the following checked items:

- Construction was in accordance with the concrete design standards of 567 IAC 65.108(10) and approved CDS.
- The attached concrete wall detail certifications were completed, signed and are attached.
- All form ties were "Non removable".

Construction was in accordance with the drainage tile removal standards of 567 IAC 65.108(1) and either,

- No tile was found during excavation of the permitted structure(s), **or**
- Tile was found and properly rerouted.

- Construction was in accordance with the minimum required separation distances of Iowa Code Sections 459.202 and 459.310.
- Furnish the completed DNR Well Record Form and a site map showing the as built dimension from the well to the nearest confinement structure.
- Required vertical separation distance was maintained between karst bedrock or alluvial aquifer.
- The DNR Field Office was notified prior to initial concrete pour for the manure storage structure(s).

Check one each of the next 2 sets of boxes:

- A licensed professional engineer submitted his determination of the average annual high water table at the site,

Or

- A drainage tile system has been installed around the base of the manure storage structure(s).

If drainage tile line(s) were installed:

To effectively lower the groundwater table, the drain tile must outlet either by:

- Gravity outlet. **or** Mechanical outlet (sump pump).

and

- A device to allow monitoring of the water in the tile and a device to allow shutoff of the drainage tile lines have been installed.

Or

- The drainage tile lines have a surface outlet accessible on the property.

- A site map is included showing the location of the tile outlet(s) or monitoring point(s).

- Pit Fan Transitions were installed **or** Pit Fan Transitions were not installed
- Transitions are stainless steel Transitions were sealed to exterior concrete wall
- All transition anchors were installed Transitions are water tight up to the maximum manure level
- Bathrooms & Laundry facilities were plumbed to a septic tank. (Cannot be tied into manure storage structures)
- All Permit required Master Matrix items have been installed or completed. (Landscaping, filters, etc.)

Comments: _____

I hereby certify that the above checked have been completed as required by Permit No: CP-A202 _____ - _____

Signature: _____ Date: _____

Title: _____ Phone: _____